

**Leashaw Landslip (Holloway)**  
**Week 5: Lookahead and Logistics (Week Commencing 10/8/2026)**

---

| Ref. | Information Required                                                                                                        | Contractor Response                                                                                      |
|------|-----------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|
| 1    | Key construction activities planned for the week                                                                            | Start piling operations                                                                                  |
| 2    | Expected progress against the programme                                                                                     | On track with progress                                                                                   |
| 3    | Significant milestones achieved and/or forthcoming works                                                                    | Piling platform and access completed in readiness for Piling mobilisation 10-08-26                       |
| 4    | Planned plant, equipment, and specialist operations to be undertaken on site                                                | Piling works- Pennine GEO, Welding works- Twigg, Lifting Operations with crane,                          |
| 5    | Road closures, traffic management measures, access arrangements, or changes to existing arrangements                        | None foreseen                                                                                            |
| 6    | Potential noise, vibration, dust, lighting, or other environmental impacts that may affect local residents                  | Piling operations, to be monitored, potential dust, noise, and vibration.                                |
| 7    | Temporary restrictions affecting residents, landowners, businesses, public rights of way, utilities, or local highway users | Crane slinging manoeuvres, If pedestrians passing then works will stop or pedestrian halted by banksmen. |
| 8    | Planned utility works, surveys, investigations, or third-party activities                                                   | Monitoring of upper wall ongoing, Vibration monitoring install 11-08-26                                  |
| 9    | Any other information that may reasonably affect, impact or be of interest to the local community                           | Piling operations will now be of interest to see                                                         |

# Leashaw Landslip (Holloway)

## Week 5: Lookahead and Logistics (Week Commencing 10/8/2026)

### Additional Information for Resident Communications

| Ref. | Delivery & Access Information Required                                                            | Contractor Response                                                                                                  |
|------|---------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------|
| 10   | Planned delivery schedule and anticipated delivery windows                                        | Delivery of steel pile tubes – 11-08-26 (Further delivery date TBC today)                                            |
| 11   | Details of abnormal, heavy, or oversized vehicle movements                                        | Delivery of steel pile tubes – 11-08-26                                                                              |
| 12   | Expected vehicle numbers and frequency of deliveries                                              | 5-6 over the week                                                                                                    |
| 13   | Activities and deliveries accessing the site via the Holloway End                                 | Mobile crane, Steel Tubes, Grout transported from compound area.                                                     |
| 14   | Activities and deliveries accessing the site via the Crich End                                    | Welding – Twigg site van                                                                                             |
| 15   | Periods of increased traffic movements or potential traffic disruption                            | None foreseen                                                                                                        |
| 16   | Any temporary access restrictions, diversions, or traffic management measures affecting residents | None foreseen, only slinging manoeuvres with crane, pedestrians may need be halted passing during stages of lifting. |
| 17   | Any other delivery, access, or logistics information relevant to local residents and stakeholders | None foreseen                                                                                                        |