

Update from DCC following pre-construction meeting with contractor 2/6/26

1. The contractor wants to mobilise on site in the next four weeks (approx.).
2. The contractor will let me know soon the availability of the circular hollow section tubes; these are required to reinforce the concrete piles, and it is something that I mentioned at the meeting with respect to causing a possible delay. Having said this, the contractor did state that if the tubes are not available, he may be able to source an alternative.
3. The contractor will supply the information required by the land agent to finalise land access agreement.
4. The contractor is starting to undertake preliminary tasks e.g. looking at site compounds etc.,
5. The contractor would have preferred to access the site from the Leashaw side, which would have made access/construction easier for them, however it was agreed that access would be from the Crich side.