

Leashaw Landslip (Holloway)
Week 4: Lookahead and Logistics (Week Commencing 3/8/2026)

Ref.	Information Required	Contractor Response
1	Key construction activities planned for the week	Complete pile platform, set up edge protection and worker access steps, Prepare for Pennine Geo laydown & grout mixing areas
2	Expected progress against the programme	On track with progress, piling due to start Monday 10 th August.
3	Significant milestones achieved and/or forthcoming works	Piling platform to be completed with handover certificate issued to Pennine Geo
4	Planned plant, equipment and specialist operations to be undertaken on site	CBR test Monday using the Spider Excavator for kentledge.
5	Road closures, traffic management measures, access arrangements or changes to existing arrangements	No changes to existing arrangements.
6	Potential noise, vibration, dust, lighting or other environmental impacts that may affect local residents	None expected
7	Temporary restrictions affecting residents, landowners, businesses, public rights of way, utilities or local highway users	None expected
8	Planned utility works, surveys, investigations or third-party activities	Continue with monitoring of road and walls
9	Any other information that may reasonably affect, impact or be of interest to the local community	Footpath across the slipped section will be reduced in width to the legal minimum to make space for laydown/mixing areas.

Leashaw Landslip (Holloway)
Week 4: Lookahead and Logistics (Week Commencing 3/8/2026)

Additional Information for Resident Communications

Ref.	Delivery & Access Information Required	Contractor Response
10	Planned delivery schedule and anticipated delivery windows	Collection of Spider excavator Tuesday 4/08/26,
11	Details of abnormal, heavy or oversized vehicle movements	Articulated delivery x 1 of grout expected 07/08/26 into our compound
12	Expected vehicle numbers and frequency of deliveries	6/7 deliveries
13	Activities and deliveries accessing the site via the Holloway End	Potential grout (palleted) delivery Friday 07/08/26 TBC by Pennine Geo.
14	Activities and deliveries accessing the site via the Crich End	Collection of towable welfare from GAP TBC
15	Periods of increased traffic movements or potential traffic disruption	None expected
16	Any temporary access restrictions, diversions or traffic management measures affecting residents	None expected
17	Any other delivery, access or logistics information relevant to local residents and stakeholders	None expected