

Table Weekly Construction Update and Programme – Week Commencing 27 July 2026

Ref. Information Required		Contractor Response
1	Key construction activities planned for the week	Continue with bulk excavation and formation of piling platform. Minimal spoil to be removed to compound area. (most staying within the works)
2	Expected progress against the programme	Currently on target.
3	Significant milestones achieved and/or forthcoming works	Next week milestone is complete the piling platform
4	Planned plant, equipment and specialist operations to be undertaken on site	Delivery of spider excavator 27 th July.
5	Road closures, traffic management measures, access arrangements or changes to existing arrangements	No Change
6	Potential noise, vibration, dust, lighting or other environmental impacts that may affect local residents	Some noise due to plant operations
7	Temporary restrictions affecting residents, landowners, businesses, public rights of way, utilities or local highway users	No change to the current arrangement
8	Planned utility works, surveys, investigations or third-party activities	N/A
9	Any other information that may reasonably affect, impact or be of interest to the local community	None

Additional Information for Resident Communications

Ref. Delivery & Access Information Required		Contractor Response
10	Planned delivery schedule and anticipated delivery windows	Excavator delivery 27 th and uplift 31 st
11	Details of abnormal, heavy or oversized vehicle movements	Just the delivery above . Possible muck away wagons but unlikely as awaiting test results.
12	Expected vehicle numbers and frequency of deliveries	Wk commencing 27 th . approx. 6 loads of fill to be delivered.
13	Activities and deliveries accessing the site via the Holloway End	As above approx. 6 Number 20T loads
14	Activities and deliveries accessing the site via the Crich End	Nil
15	Periods of increased traffic movements or potential traffic disruption	N/A
16	Any temporary access restrictions, diversions or traffic management measures affecting residents	N/A
17	Any other delivery, access or logistics information relevant to local residents and stakeholders	N/A