

Leashaw Landslip (Holloway)
Weeks 7/8: Lookahead and Logistics (Week Commencing 31/8/2026)

Ref.	Information Required	Contractor Response
1	Key construction activities planned for the week	Continue with piling operations
2	Expected progress against the programme	good
3	Significant milestones achieved and/or forthcoming works	Complete enough piles to commence capping beam next week.
4	Planned plant, equipment and specialist operations to be undertaken on site	No change
5	Road closures, traffic management measures, access arrangements or changes to existing arrangements	No change – however DCC carrying out tree works
6	Potential noise, vibration, dust, lighting or other environmental impacts that may affect local residents	On going
7	Temporary restrictions affecting residents, landowners, businesses, public rights of way, utilities or local highway users	No Change
8	Planned utility works, surveys, investigations or third-party activities	None
9	Any other information that may reasonably affect, impact or be of interest to the local community	N/A

Leashaw Landslip (Holloway)
Weeks 7/8: Lookahead and Logistics (Week Commencing 31/8/2026)

Additional Information for Resident Communications

Ref.	Delivery & Access Information Required	Contractor Response
10	Planned delivery schedule and anticipated delivery windows	Grout deliveries, skip deliveries for muck away
11	Details of abnormal, heavy or oversized vehicle movements	None
12	Expected vehicle numbers and frequency of deliveries	1 per day
13	Activities and deliveries accessing the site via the Holloway End	skips
14	Activities and deliveries accessing the site via the Crich End	grout
15	Periods of increased traffic movements or potential traffic disruption	N/A
16	Any temporary access restrictions, diversions or traffic management measures affecting residents	N/A
17	Any other delivery, access or logistics information relevant to local residents and stakeholders	None