

Leashaw Landslip (Holloway)

Week 9: Lookahead and Logistics (Week Commencing 21/9/2026)

Ref.	Information Required	Contractor Response
1	Key construction activities planned for the week	Continue with piling operations, start to remove arisings from platform
2	Expected progress against the programme	Currently remains on track
3	Significant milestones achieved and/or forthcoming works	Piles now installed beyond halfway across the platform, crane moved.
4	Planned plant, equipment and specialist operations to be undertaken on site	As previous, crane moved to Crich side of closure Monday 21-09-26
5	Road closures, traffic management measures, access arrangements or changes to existing arrangements	No change from previous
6	Potential noise, vibration, dust, lighting or other environmental impacts that may affect local residents	No change from previous
7	Temporary restrictions affecting residents, landowners, businesses, public rights of way, utilities or local highway users	Crane now positioned on Crich side of closure preventing vehicle access to Holiday cottage and Leashaw House. Residents aware and accommodating.
8	Planned utility works, surveys, investigations or third-party activities	None planned
9	Any other information that may reasonably affect, impact or be of interest to the local community	Pile cap works starting this week, removal of arisings, expose buried pile tubes, prepare for blinding concrete.

Leashaw Landslip (Holloway)

Week 9: Lookahead and Logistics (Week Commencing 21/9/2026)

Additional Information for Resident Communications

Ref.	Delivery & Access Information Required	Contractor Response
10	Planned delivery schedule and anticipated delivery windows	Crane moving AM 21-09-26, Delivery of steel tubes 21-09-26
11	Details of abnormal, heavy or oversized vehicle movements	Steel tubes from Crich Side 21-09-26
12	Expected vehicle numbers and frequency of deliveries	Muck away wagons 23-09-26, 4/6 loads total – JC Balls, Holloway side.
13	Activities and deliveries accessing the site via the Holloway End	As described above
14	Activities and deliveries accessing the site via the Crich End	As described above
15	Periods of increased traffic movements or potential traffic disruption	Wednesday 23-09-26 muck away, 1 or 2 wagons on return.
16	Any temporary access restrictions, diversions or traffic management measures affecting residents	None foreseen
17	Any other delivery, access or logistics information relevant to local residents and stakeholders	None foreseen