

Leashaw Landslip (Holloway)
Weeks 12 and 13: Lookahead and Logistics (Week Commencing 12/10/2026)

Ref.	Information Required	Contractor Response
1	Key construction activities planned for the week	Completion of the piling
2	Expected progress against the programme	Piling works 4 days behind programme
3	Significant milestones achieved and/or forthcoming works	Piling works complete – FRC works ongoing
4	Planned plant, equipment and specialist operations to be undertaken on site	Piling work / FRC works
5	Road closures, traffic management measures, access arrangements or changes to existing arrangements	No Change
6	Potential noise, vibration, dust, lighting or other environmental impacts that may affect local residents	No Change
7	Temporary restrictions affecting residents, landowners, businesses, public rights of way, utilities or local highway users	N/A
8	Planned utility works, surveys, investigations or third-party activities	N/A
9	Any other information that may reasonably affect, impact or be of interest to the local community	Crane to leave site Friday 16 th

Leashaw Landslip (Holloway)
Weeks 12 and 13: Lookahead and Logistics (Week Commencing 12/10/2026)

Additional Information for Resident Communications

Ref.	Delivery & Access Information Required	Contractor Response
10	Planned delivery schedule and anticipated delivery windows	Concrete delivery on Wednesday Holloway End
11	Details of abnormal, heavy or oversized vehicle movements	N/A
12	Expected vehicle numbers and frequency of deliveries	Approx. 5 in the week
13	Activities and deliveries accessing the site via the Holloway End	Concrete
14	Activities and deliveries accessing the site via the Crich End	Piling works – de-mob
15	Periods of increased traffic movements or potential traffic disruption	N/A
16	Any temporary access restrictions, diversions or traffic management measures affecting residents	N/A
17	Any other delivery, access or logistics information relevant to local residents and stakeholders	N/A