



Ref	-	Project Title	Stage	Comments	Start Date	Completion Date	Year	Value	Vert Position	Vert Line	Duration	Task	Actual/Estimated
		AIP	Design	Jacobs Programme	07 Jul 25	30 Jan 26	1	£ -	0	-10	207	AIP	
		Design	Design	Jacobs Programme	07 Jul 25	09 Jan 26	1	£ -	0	-15	186	Design	
		CAT 1 Check	Design	Jacobs Programme	28 Aug 25	23 Jan 26	1	£ -	0	-20	148	CAT 1 Check	
		Drawings	Design	Jacobs Programme	03 Aug 25	23 Jan 26	1	£ -	0	-25	173	Drawings	
		Spec	Design	Jacobs Programme	03 Aug 25	23 Jan 26	1	£ -	0	-30	173	Spec	
		D+C Certification	Design	Jacobs Programme	24 Oct 25	30 Jan 26	1	£ -	0	-35	98	D+C Certification	
		PCI-P	Design	Jacobs Programme	08 Oct 25	23 Jan 26	1	£ -	0	-40	107	PCI-P	
		Severn Trent Approvals	Design	Jacobs to Manage	03 Aug 25	06 Jan 26	1	£ -	0	-45	156	Severn Trent Approvals	
		Produce Tender	Procurement	Production of Front End Tender Documentation. Includes DCC Procurment input.	23 Jan 26	13 Feb 26	1	£ -	0	-50	21	Produce Tender	
		Tender	Procurement	Assume 5 weeks - Incudes DCC Posting Tender and Managing the Tender Process	16 Feb 26	20 Mar 26	1	£ -	0	-55	32	Tender	
		Tender Evaluation	Procurement	Assume 3 weeks - Include commercial and quality panel	23 Mar 26	10 Apr 26	1	£ -	0	-60	18	Tender Evaluation	
		Tender Award	Procurement	Assume 2 weeks - include production of Approval to Award Report	13 Apr 26	24 Apr 26	1	£ -	0	-65	11	Tender Award	
		Mobilisation	Delivery	Assume 4 weeks	27 Apr 26	22 May 26	1	£ -	0	-70	25	Mobilisation	
		Site Works	Delivery	Assume 20 week programe (Geotechnical and Structural Construction)	25 May 26	11 Oct 26	2	£ -	0	-75	139	Site Works	
		Supervision (Wall Only)	Delivery	DCC to Surpervise	25 May 26	11 Oct 26	2	£ -	0	-80	139	Supervision (Wall Only)	
		Highway Construction	Delivery	Assume 3 weeks at the end of the main works - to be carried out by HCS	12 Oct 26	01 Nov 26	2	£ -	0	-85	20	Highway Construction	
		Asbuilts and Health and Safety File	Delivery	Assume 4 weeks	02 Nov 26	27 Nov 26	2	£ -	0	-90	25	Asbuilts and Health and Safety File	
Inset New Rows Above this one													